



Little Hope Creek Wastewater Improvement Project


VIRTUAL PUBLIC MEETING: FEBRUARY 16, 2022

A solid blue horizontal bar spanning the width of the page at the bottom.

Agenda

- ▶ **Welcome**
- ▶ **Introduce Project Team**
- ▶ **Project Overview**
- ▶ **Progress**
- ▶ **Easement Acquisitions**
- ▶ **Construction Details/Timeline**
- ▶ **Q&A**

Project Team



Project Overview

- ▶ Current wastewater system in the Little Hope Creek basin was primarily built in the 1950s to 1960s and is in dire need of repair.
- ▶ Unusually high amounts of groundwater and stormwater entering the existing pipeline.
- ▶ History of sanitary system overflows in the area.
- ▶ With development in the area, the capacity of the system must be increased.

Current Condition



Project Goals

- ▶ Improve the wastewater system worn by age, high use, and natural and man-made obstructions.
- ▶ Increase wastewater capacity to meet current and future needs.
- ▶ Reduce the risk of sewer overflows.
- ▶ Protect the water quality in Little Hope Creek.

Project Overview

- ▶ Approximately 33,000 linear feet of wastewater pipe
- ▶ Existing wastewater pipeline ranges from 8-inch to 24-inch diameter; to be replaced with 12-inch to 36-inch pipe
- ▶ Project is being constructed in 3 phases
 - Phase 1 – Tyvola Road, edge of Marion Diehl to Seneca Place
 - Phase 2 – Follows Little Hope Creek from Seneca Place to Hartford Ave at Belton Street
 - Phase 3 – Along three Little Hope Creek tributaries in Madison Park and Collingwood

Project Map

Phase 1



Project Map

Phase 2



Project Map

Phase 3



Project Progress | Phase 1

What's been done to date?

- ▶ Pipe installation from Tyvola Road up to Valley Stream Road and E. Cortland Road.
 - Estimated completion: March
- ▶ Some restoration activities in areas where pipe installation is complete
- ▶ Partial activation of the wastewater line

Project Progress | Phase 1



Project Progress | Phase 2


What's been done to date?

- ▶ Land surveying and underground utility markings
- ▶ Flow metering and soil sampling
- ▶ Geotechnical investigations
- ▶ Video inspections
- ▶ Design of new pipeline
- ▶ Easement acquisitions → near completion

Easement Acquisitions

- ▶ Properties along the route that will be impacted have been contacted by real estate representatives with Gulf Coast
- ▶ Phase 2 easement negotiations are nearing completion
- ▶ Phase 3 easement negotiations ongoing and expected to be completed by end of 2023

Typical Easement





Construction

Construction Timeline

- ▶ Phase 1 construction: under way with expected completion in March 2022
- ▶ Phase 2 construction: starting March 2022 with expected completion in 24 months
- ▶ Phase 3 construction: design in progress; construction starting late 2023-early 2024
- ▶ Schedules are subject to change, due to weather and other conditions


Main Project Construction Activities

- ▶ Clearing and trimming within easements
- ▶ Moving equipment on site
- ▶ Pipe delivery and storage
- ▶ Establishing a safe work zone
- ▶ Traffic control measures (as needed)
- ▶ Trench digging, placing pipe and back filling
- ▶ Blasting (as needed)
- ▶ Construction traffic within the easements

Clearing Activities

- ▶ Starting in March, crews will start clearing activities within the easements
- ▶ Process will take several months to work up the alignment
- ▶ Includes:
 - Marking property lines using survey stakes, markers and ribbons
 - Removing trees, bushes and shrubs
 - Removing fences and other structures in easements

Material Staging and Storage Area



What is Blasting?

- ▶ Removal of underground rock by use of small controlled blasting
- ▶ Blasting is a standard construction procedure
- ▶ Seismograph monitors will record all vibrations to ensure they are within specifications
- ▶ Impacted property owners will have opportunity for pre- and post-blast surveys

Mobilization & Preparation

MOBILIZATION AND SITE PREPARATION



Silt fencing prevents soil /sediment from washing away.

CONSTRUCTION ZONE



Construction zones will be large enough for excavators and dump trucks to move.

Active Construction

PIPE CONSTRUCTION



24-inch wastewater pipe project under a street.



Manholes vary in size depending on the amount of wastewater a community creates.

Construction & Restoration

DURING CONSTRUCTION/AFTER RESTORATION



Charlotte Country Club Golf Course during construction and immediately following restoration.

Restoration



Next Steps

- ▶ Complete pipe installation and restoration activities for phase 1
- ▶ Finalize easement acquisitions for phase 2
- ▶ Pre-blast surveys for phase 2
- ▶ Mobilization and construction for phase 2 – March

Stay Connected

- ▶ Visit project webpage: charlottenc.gov/littlehopecreek
- ▶ Project contact: Stephen Scott
 - Stephen Scott, Charlotte Water
Stephen.Scott@charlottenc.gov, 980-219-9488
- ▶ Mailers and door hangers
- ▶ Text alert notifications
 - Text littlehopecreek to 844-753-0614
- ▶ Neighborhood/homeowners' associations
- ▶ Nextdoor

Q&A Session

