


# Hidden Valley Projects



**There are numerous water, wastewater and stormwater improvement projects occurring in the Hidden Valley neighborhood.**



For more information on water and wastewater projects, visit [charlottewater.org](http://charlottewater.org) and click on "construction projects."

## Hidden Valley Water System Improvements/Streetscape Project

### Purpose:

CLTWater is replacing large valves and installing a new water main under Tom Hunter Road from W Sugar Creek Road to N Tryon Street. This Charlotte Water project will increase water pressure and enhance service quality for customers in the area.

### Current Construction Update

- Work on the Tom Hunter Road Streetscape project should be complete by the end of March. The remaining work includes milling and paving between Monteith and Northridge Village and some sidewalk and curb and gutters repair.
- Work on the water main in Tom Hunter will resume in April, starting at Hidden Forest Drive, working towards Reagan Drive.
- Some valves will be replaced in May and June.

## Upper Little Sugar Creek Sewer Replacement Project

### Purpose:

CLTWater is installing a new wastewater pipe to serve neighborhoods along Little Sugar Creek. The new pipes will increase capacity and reduce the risk of wastewater overflows in the neighborhood.

### Current Construction Update

- Work has finished on Monteith Drive. Patching the road with asphalt should occur between March 6-March 17.
- Work along Canterwood should finish by the end of March and on Elgywood by the middle of April.
- Following Elgywood, work will occur in the woods off of Canterwood.
- Sewer installation should finish by the end of April.
- Replacement of all roads that were opened with new asphalt will happen following the completion of the Stormwater project.

## Upcoming Project: Northeast Water Main Replacement Project

### Purpose:

CLTWater has identified several neighborhoods throughout Charlotte that have small-diameter water mains that need replacement. This includes 14 streets within the Hidden Valley neighborhood. Replacement of these mains will help ensure better service and water quality with the completion of other water projects in the area.

Work is expected to occur on 14 streets within Hidden Valley:

- Squirrel Hill
- Bannister
- Mebane
- Thornwood
- Mt. Kisco
- Echo Glen
- Kirk Court
- Hughes
- Massey
- Castle
- Artwin
- Burnwick
- Rosada
- Canterwood

The project design has just begun and construction is expected to begin late summer/early fall 2023.



### Project Contact:

Amy Vershel, PE  
Senior Project Manager  
Charlotte Water  
704-962-7685  
Amy.Vershel@charlottenc.gov



### Project Contact:

Mike Vaniska, PE  
Senior Engineering Project Manager  
Charlotte Water  
980-346-9733  
Michael.Vaniska@charlottenc.gov



### Project Contact:

Matthew Bedford, PE  
Senior Engineering Project Manager  
Charlotte Water  
704-995-7512  
Matthew.Bedford@charlottenc.gov