

OAKDALE ROAD FARM-TO-MARKET IMPROVEMENTS AND PEACHTREE HILL SIDEWALK

SUNSET/BEATTIES FORD ROAD COMPREHENSIVE NEIGHBORHOOD IMPROVEMENT PROGRAM

During the Oakdale Road Farm-to-Market (FTM) project construction, several underground fiber optic lines not previously identified were found to be in conflict with the proposed storm drainage work. This storm drainage work must be completed before both the Peachtree Hill Sidewalk and Oakdale Road FTM Improvements can complete their portion of work in this area.

The impacted improvements on Peachtree Road include curb and gutter, storm drainage work, asphalt paving, sidewalk and driveway tie-ins. The City looked at ways to redesign around the conflicts, but no feasible solutions were identified. The City directed both contractors for the Oakdale Road FTM Improvements and Peachtree Hill Sidewalk to complete all other work possible outside the conflict area. The work inside the conflict area will be completed after the fiber optic line relocations, currently scheduled for spring 2022.

It is anticipated that it will take approximately 120 days to complete the remaining storm drainage work when the utility work is completed. We apologize for this inconvenience and are working diligently to complete construction in this area. Thank you for your patience.

CLTFUTURE

CharlotteFuture.com/Sunset

OAKDALE ROAD FARM-TO-MARKET IMPROVEMENTS AND PEACHTREE HILL SIDEWALK

SUNSET/BEATTIES FORD ROAD COMPREHENSIVE NEIGHBORHOOD IMPROVEMENT PROGRAM

During the Oakdale Road Farm-to-Market (FTM) project construction, several underground fiber optic lines not previously identified were found to be in conflict with the proposed storm drainage work. This storm drainage work must be completed before both the Peachtree Hill Sidewalk and Oakdale Road FTM Improvements can complete their portion of work in this area.

The impacted improvements on Peachtree Road include curb and gutter, storm drainage work, asphalt paving, sidewalk and driveway tie-ins. The City looked at ways to redesign around the conflicts, but no feasible solutions were identified. The City directed both contractors for the Oakdale Road FTM Improvements and Peachtree Hill Sidewalk to complete all other work possible outside the conflict area. The work inside the conflict area will be completed after the fiber optic line relocations, currently scheduled for spring 2022.

It is anticipated that it will take approximately 120 days to complete the remaining storm drainage work when the utility work is completed. We apologize for this inconvenience and are working diligently to complete construction in this area. Thank you for your patience.

CLTFUTURE

CharlotteFuture.com/Sunset

OAKDALE ROAD FARM-TO-MARKET IMPROVEMENTS AND PEACHTREE HILLS SIDEWALK

Thank you for your continued patience during construction of the Oakdale Road Farm-to-Market Improvements and the Peachtree Hills Sidewalk project. Several fiber optic lines not previously identified were found to be in conflict with storm drainage work at the intersection of Oakdale Road and Peachtree Road. The work inside this conflict area will be completed after the fiber optic line relocations, currently scheduled for spring 2022.

We will continue to keep you updated on the status of this project.

WE'RE IN THIS TOGETHER, CHARLOTTE

VISIT [CHARLOTTEFUTURE.COM/SUNSET](https://charlottefuture.com/sunset)

PROJECT CONTACT

Jonathan Hamrick, Project Manager

980-219-1785

jonathan.hamrick@charlottenc.gov

October 2021



OAKDALE ROAD FARM-TO-MARKET IMPROVEMENTS AND PEACHTREE HILLS SIDEWALK

Thank you for your continued patience during construction of the Oakdale Road Farm-to-Market Improvements and the Peachtree Hills Sidewalk project. Several fiber optic lines not previously identified were found to be in conflict with storm drainage work at the intersection of Oakdale Road and Peachtree Road. The work inside this conflict area will be completed after the fiber optic line relocations, currently scheduled for spring 2022.

We will continue to keep you updated on the status of this project.

WE'RE IN THIS TOGETHER, CHARLOTTE

VISIT [CHARLOTTEFUTURE.COM/SUNSET](https://charlottefuture.com/sunset)

PROJECT CONTACT

Jonathan Hamrick, Project Manager

980-219-1785

jonathan.hamrick@charlottenc.gov

October 2021

